



Clearcreek Road Department

Monthly Report

June 2024

June's dry weather offered the perfect opportunity to make up for delays in the new salt bin construction caused by excessive rain in May. Using previously rented equipment, crews continued moving dirt to raise the concrete pad to the proper level. Initially, crews planned to use dirt left over from the construction of the Police Headquarters building. However, the material proved unusable, and crews hauled 80 loads of brush and debris away from the site. Fortunately, the construction site for the new Fire District Headquarters provided usable dirt for the salt bin project. During this process, the Road Maintenance Superintendent decided to move the new bin in-line with the existing bin. This 40-foot move reduces the amount of dirt needed for the project. Crews will grade and pave the site in preparation for foundation work to start in July.



Additionally, Road Crews completed the following projects:



- Mastic patching in North Stone Ridge; cap sealing to begin in July
- Moved dirt from the Fire District Station 24 construction site to Patricia Allyn Park for stockpile
- Moved six gravel bins and materials for regrading
- Staff attended multiple Local Technical Assistant Program classes through the Ohio Department of Transportation.
- Crews oversaw the construction and finishing of the Pickle Ball courts at Patricia Allyn Park.

