



Clearcreek Road Department

Monthly Report

October 2022

Road crews began October digging two ditches on Crestview Avenue. Crews then took advantage of the road closure on Crossley to replace the culvert pipe at its intersection with Red Lion Five Points Road. Once the county completed the new culvert box, crews had two weeks to install an upsized pipe replacement to accommodate water flow before the road reopened. Crews needed to reroute the new, larger pipe outside the headwall, which proved challenging due to its proximity to the intersection. However, crews completed the project on time.



After completing the pipe, Road Crews began repairing the berm along Crossley Road. First, using soil reserves, crews filled the upper sides of the ditches using the six-way blade for the Bobcat. Once filled, the crew used the blade to compact the dirt down. Finally, the crews touched up the grading behind the skid steer using a trackhoe. This method expedited the work, allowing Road Crews to complete the entire berm along Crossley Road.

Ending the month, crews repaired several catch basins. Rather than contracting the repairs, crews decided to rely on the collective experience of the department to expedite the project and reduce the cost of repairs. After removing the concrete, crews discovered four catch basins with damaged frames, which they replaced. The completed project included six basins and adjacent curb repairs.



Before

After