



Clearcreek Road Department

Monthly Report

July 2024

After moving the gravel bins last month, crews removed the asphalt between the barns and began leveling the area to put the salt barn and driveway on grade together, allowing for a pad to dump salt.



The new service truck was beneficial in allowing two crews to complete the milling and mastic patching. Thanks to the Parks Department for lending a trailer during this project.



The crew also applied Mastic Patch in North Stone Ridge and Winding Creek before Cape Sealing began. The repairs required 21,600-lbs. of material. Mastic Patch is a sealer for transverse cracks across the roadway or for any cracks wider than 1/2 of an inch.



In July, Road Crews dug a trench for the Clearcreek Fire District to conduct a Trench Rescue Training.



Ending the month, crews prepared the site for the concrete footers, beginning the new salt barn construction.

In addition to roadway patching, crews milled three areas in North Stone Ridge with 12 tons of Asphalt to prepare for Cape Sealing.

